FOR IMMEDIATE RELEASE Wednesday, April 16, 2025



Road Commission of Kalamazoo County Weekly Project Updates

HAVE YOU SIGNED UP?



Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at: www.kalamazoocountyroads.com

Kalamazoo, MI-

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update. For further information call 269-381-3170 or visit RCKC website www.kalamazoocountyroads.com.

"This information is made available to assist motorists in planning for construction delays," Travis Bartholomew, Managing Director of the Road Commission said. "Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a the work zone**. Remember, these projects signify progress in improving our infrastructure!"

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Alamo Township

Road:	E Avenue – 1,270' east of Ravine Road to 2,850' east of Ravine Road
Current Status:	Week of 4/21 tree removal will begin
Detour:	N/A
Project Information:	Pulverize, Double Chip Seal
Start Date:	April 21, 2025
End Date:	October 15, 2025

F Avenue – Ravine Road to 12th Street;
Week of 4/21 tree removal will begin
N/A
HMA Overlay
April 21, 2025
October 15, 2025

Road:	8th Street - G Avenue to Hart Drive
Current Status:	Week of 4/21 gravel will be spread from F Avenue to Hart Drive, and road
	will be pulverized as well. Tree removal to follow.
Detour:	Road Closed to Thru Traffic
Project Information:	Gravel Pulverize, HMA Overlay, Drainage Improvements
Start Date:	April 21, 2025
End Date:	October 15, 2025

Charleston Township

Road:	38th Street - 4,672' south of G Avenue to 528' south of G Avenue
Current Status:	Week of 4/21 gravel will be spread for road to be pulverized, and road will
	be pulverized as well. Tree removal to follow.
Detour:	Road Closed to Thru Traffic
Project Information:	Gravel, Pulverize, HMA Base Paving
Start Date:	April 14, 2025
End Date:	October 15, 2025

Comstock Township

Road:	Sprinkle Road - I-94 BL to 581' north of Lake Street
Current Status:	Contractor is working on the east edge of Sprinkle Road the week of 4/21.
	The lane closure is for the outside northbound lane of Sprinkle Road for this work.
Detour:	Lane closures are anticipated. No closure and detour of the roadway is
	anticipated.
Project Information:	1.0 miles of construction of concrete shoulder and median, rumble strips,
	and paving.
Start Date:	April 7, 2025
End Date:	June 14, 2025

Pavilion Township

Road:	Q Avenue - 29th Street to 34th Street
Current Status:	Tree removals and other clearing continuing into mid April.
Detour:	Q Avenue will be closed to through traffic during the project. The detour route is 29th Street, S Avenue, and 36th Street.
Project Information:	This project includes tree clearing, crushing the existing asphalt to gravel sized pieces and mixed with the existng gravel, widening of shoulder, paving, and drainage improvements including some ditching.
Start Date:	March 17, 2025
End Date:	August 4, 2025

Richland Township

Road: Current Status:	G Avenue - 28th Street to 38th Street (Richland / Ross Townships) Culvert work on G Avenue east of 32nd Street should be complete 4/21 or 4/22, weather dependent. The contractor will then move to G Avenue at 28th Street. A closure and detour for G Avenue and 28th Street will be in effect.
Detour:	G Avenue will be closed to through traffic at 28th Street. The detour route is 32nd Street and Gull Road. 28th Street will also be closed to through traffic. The detour route is Gull Road, Sprinkle Road, and H Avenue.
Project Information:	Center left turn lane construction at 5 intersections along G Avenue at 28th Street, 31st Street, 32nd Street, 35th Street, and 38th Street. Project includes road widening for turn lanes, paving, and drainage improvements including some ditching.
Start Date: End Date:	April 11, 2025 August 31, 2025

County Wide Projects

Road:	Hot Mix Asphalt Wedging on various roads in Kalamazoo County
Current Status:	Wedging will continue on the North half
Detour:	Traffic to be maintained during project. Temporary traffic control may be
	necessary.
Project Information:	Various County-wide
Start Date:	April 15th 2025
End Date:	July 30th 2025